QA & QC ; R&D ; TECHNICAL CONCRETE & RAW MATERIAL DEPARTMENT

Head Office : Talavera Suite 17th Floor Jl.Let.Jend. TB. Simatupang No.22-26 Phone : +621-2129861000 Fax : +62-21 2986 0881

Central Laboratory: Jl. Rawa Sumur timur ujung Komplek JIEP- BLOK BB No.10A- Pulogadung

SOLUSI BANGUN BETON

MIX PROPORTION DATA SHEET

(FORM : T2-MD2)

PROJECT : Pabrik TFJ

AREA PLANT : BP. Serang

CONTRACTOR : PT TOTAL PERSADA INDONESIA

No 10032/T2MD2/na/IV/2025

Material Price

PROJECT REQUIREMENT						
Grade of Concrete	:	=	K350(Fc' 10 Mpa)	Fc 30 Mpa	Fc 30 Mpa	Fc 30 Mpa
Slump	:	=	100 ± 20 mm	75 ± 20 mm	100 ± 20 mm	100 ± 20 mm
W/C Ratio	:	=	0.78	0.48	0.48	0.45
CODE	:	=				
SAP CODE	:	=				
COMPOSITION FOR 1CuM (SSD Condition)						
Water	:	=	185 Kg	180 Kg	182 Kg	180 Kg
Cement	:	=	201 Kg	350 Kg	349 Kg	360 Kg
GGBFS	:	=	36 Kg	22 Kg	33 Kg	40 Kg
Fly ash	:	=	- Kg	- Kg	- Kg	- Kg
Volume of Aggregates			0%	0%	0%	0%
AGGREGATES						
Gravel-03	: Split 5-25	=	- Kg	- Kg	- Kg	- Kg
Gravel-02	: Split 10-20	=	820 Kg	720 Kg	718 Kg	715 Kg
Gravel-01	: Split 5-15	=	206 Kg	307 Kg	310 Kg	307 Kg
Sand 1	: Sand'	=	526 Kg	455 Kg	449 Kg	444 Kg
Sand 2	: W.M.Sand	=	332 Kg	300 Kg	298 Kg	295 Kg
ADMIXTURE						
Retarder	: Dar 36MR/Plastiment	=	1,210 ml	2,090 ml	2,110 ml	2,220 ml
Superplasticiser	: Dar ADV	=	- ml	1,060 ml	1,060 ml	- ml
PCE	: Visco 1826	=	- ml	ml	- ml	- ml
TOTAL		=	2,306 Kg	2,334 Kg	2,339 Kg	2,341 Kg
Density		=	2.306 T/CuM	2.334 T/CuM	2.339 T/CuM	2.341 T/CuM
REMARK			NFA	NFA	NFA	NFA Integral

Jakarta,25 April 2025

* PT Solusi Bangun Beton will not responsible for all quality matters if any material other than specified herewith is applied as substitution or addition to mix design at above.

As part of PT. Solusi Bangun Beton commitment to continous improvement, we reserve the right to change raw material sources or modify mix design in accordance with technical standard without notice

Form No. SF 4128	
16 June 2016	Ver. 1.1