Head Office : Talavera Suite 17th Floor Jl.Let.Jend. TB. Simatupang No.22-26 Phone : +621-2129861000 Fax : +62-21 2986 0881
Central Laboratory: Jl. Rawa Sumur timur ujung Komplek JIEP- BLOK BB No.10A- Pulogadung

SIG

SOLUSI BANGUN BETON

MIX PROPORTION DATA SHEET

(FORM : T2-MD2)

PROJECT : CAA
AREA PLANT : BP. Cilegon
CONTRACTOR : PT. CHINA ROAD BRIDGE CONSTRUCTION INDONESIA

No 10038/T2MD2/na/VI/2025

Material Price

PROJECT REQUIREMENT				
Grade of Concrete	:	=	Fc' 40 Mpa	
Slump	:	=	180	± 20 mm
W/C Ratio	:	=	0.34	
CODE	:	=		
SAP CODE	:	=		
COMPOSITION FOR 1CuM (SSD Condition)				
Water	:	=	170	Kg
Cement	:	=	430	Kg
Fly ash	:	=	70	Kg
GGBFS	:	=	-	Kg
Volume of Aggregates			0%	
AGGREGATES				
Gravel-03	: Split 5-25	=	-	Kg
Gravel-02	: Split 10-20	=	720	Kg
Gravel-01	: Split 5-15	=	308	Kg
Sand 1	: Sand'	=	461	Kg
Sand 2	: W.M.Sand	=	196	Kg
ADMIXTURE				
Retarder	: Dar 36MR/Plastiment	=	2,560	ml
Superplasticiser	: Daracem ADV	=	-	ml
PCE	: Visco 1826	=	3,220	ml
TOTAL		=	2,355	Kg
Density		=	2.355	T/CuM

REMARK

Type V
FA 15%
CC max 500kg/cm3

Jakarta,20 Juni 2025

* PT Solusi Bangun Beton will not responsible for all quality matters if any material other than specified herewith is applied as substitution or addition to mix design at above.

As part of PT. Solusi Bangun Beton commitment to continous improvement, we reserve the right to change raw material sources or modify mix design in accordance with technical standard without notice

Form No. SF 4128	
16 June 2016	Ver. 1.1