QA & QC ; R&D ; TECHNICAL CONCRETE & RAW MATERIAL DEPARTMENT

Head Office : Talavera Suite 15th Floor Jl.Let.Jend. TB. Simatupang No.22-26 Phone : +621-2129861000 Fax : +62-21 2986 0881
Central Laboratory: Jl. Rawa Sumur timur ujung Komplek JIEP- BLOK BB No.10A- Pulogadung

MIX PROPORTION DATA SHEET

(FORM : T2-MD2)

PROJECT : **Pabrik TFJ**
LOCATION : **BP. Serang**
CONTRACTOR : **PT TOTAL PERSADA INDONESIA**

No 10032/T2MD2/na/IV/2025

Material Price

PROJECT REQUIREMENT												
Grade of Concrete	:		=	Fc' 10 Mpa		Fc 30 Mpa		Fc 30 Mpa		Fc 30 Mpa		
Slump	:		=	100	± 20 mm	75	± 20 mm	100	± 20 mm	100	± 20 mm	
W/C Ratio	:		=	0.78		0.48		0.48		0.45		
CODE	:		=	-		-		-		-		
SAP CODE	:		=									
COMPOSITION FOR 1CuM (SSD Condition)												
Water	:	Deep Whell	=	185	Lt	180	Lt	182	Lt	180	Lt	
Cemtitious	:	Dynamix	=	237	Kg	372	Kg	382	Kg	400	Kg	
Semen Slag	:	SNI 6385:2016	=		Kg	-	Kg		Kg	-	Kg	
Silicafume	:		=	-	Kg	-	Kg	-	Kg	-	Kg	
Volume of Aggregates												
AGGREGATES												
Coarse Agg.	:	Ciwandan	=	1,026	Kg	1,027	Kg	1,028	Kg	1,022	Kg	
Fine Agg.	:	Banten JLP	=	858	Kg	755	Kg	747	Kg	739	Kg	
ADMIXTURE												
Retarder	:	b.w.c.	=	0.1% - 0.6%		0.1% - 0.6%		0.1% - 0.6%		0.1% - 0.6%		
Superplasticiser	:	b.w.c.	=			0.2% - 0.6%		0.2% - 0.6%		0.2% - 0.6%		
HRWR	:	b.w.c.	=									
TOTAL			=	2,306	Kg	2,334	Kg	2,339	Kg	2,341	Kg	
Density			=	2.306	T/CuM	2.334	T/CuM	2.339	T/CuM	2.341	T/CuM	
REMARK				NFA		NFA		NFA		NFA		
				-		-		-		Integral		
				-		-		-		-		-
				-								
				-						-		

Jakarta,25 April 2025

for

Arief Sutanto
Concrete Technology

* PTSolusi Bangun Beton will not responsible for all quality matters if any material other than specified herewith is applied as substitution or addition to mix design at above.

As part of PT. Solusi Bangun Beton commitment to continous improvement, we reserve the right to change raw material sources or modify mix design in accordance with technical standard without notice

Form No. S
16 June 2016

PORTEX - LOCKED - 2026-04-29