Head Office : Talavera Suites 15 th Floor, Jl. Let Jend. TB Simatupang no 22-26 Jakarta Phone 021 29861000 fax 021 29863333
Central Laboratory: Jl. Rawa Sumur timur

SOLUSI BANGUN BETON

MIX PROPORTION DATA SHEET

(FORM : T2-MD2)

PROJECT : Mess Taruna AAL
LOCATION : Tanjungsari
CONTRACTOR : PT Karen Nauli

No 4071 /TC/QA/T2MD2/NA/IX/2024

PROJECT REQUIREMENT					
Grade of Concrete	:		=	**K-300 (Fc 25MPa)**	
Slump	:		=	100	± 20 mm
W/Ct Ratio	:		=	0.55	
CODE	:		=		
SAP CODE	:		=		
COMPOSITION FOR 1CuM (SSD Condition)					
Water	:	Deep Well	=	180	Lt
Cement	:	OPC	=	325	kg
Fly Ash	:	Paiton (Type C)	=	-	
Volume of Aggregates					
AGGREGATES					
Gravel-02	:	Split 12 - 25 mm	=	677	kg
Gravel-01	:	Split 5 - 12 mm	=	372	kg
Sand	:	Natural Sand	=	850	kg
ADMIXTURE					
Retarder	:	GCP Daratard 38M	=	1.120	Ltr
Superplasticizer	:	GCP Adva 512LN	=		
HRWR	:		=		
TOTAL			=	2,406	kg
Density			=	2.406	T/CuM
Volume			=	0.998	CuM
REMARK				FA0%	

* PT Solusi Bangun Beton will not responsible for all quality matters if any material other than specified herewith is applied as substitution or addition to mix design at above.

As part of PT. Solusi Bangun Beton commitment to continous improvement,
we reserve the right to change raw material sources or modify mix design
in accordance with technical standard without notice