MIX PROPORTION DATA SHEET
(FORM : T2-MD2)

PROJECT : **NPEA Seksi I** — **Mix Submission 2-1**
LOCATION : **Onsite**
CONTRACTOR : **Hutama - Abipraya KSO** — **N0 5097 /TC/QA/T2MD2/na/IV/2025**

PROJECT REQUIREMENT								
Grade of Concrete	:	**K-550 (Fc 45MPa)**		**K-475 (Fc 40MPa)**		**K-350 (Fc 30MPa)**		
Flow	:	F650	± 50 mm	F650	± 50 mm	F650	± 50 mm	
W/Ct Ratio	:	0.31		0.35	-	0.42		
COMPOSITION FOR 1CuM (SSD Condition)								
Nominal Water	:	160	Lt	160	Lt	170	Lt	
Cementitious	:	516	kg	457	kg	405	kg	
MicroFiber	:							
ADMIXTURE								
Retarder (BWC)	:	0.1%	- 0.5%	0.1%	- 0.5%	0.1%	- 0.5%	
EGA (BWC)	:		-		-		-	
HRWR(BWC)	:	0.6%	- 1.0%	0.6%	- 1.0%	0.4%	- 0.8%	
			-					
AGGREGATES								
Fine Aggregates	:	853	kg	902	kg	912	kg	
Coarse Aggregates	:	874	kg	874	kg	881	kg	
TOTAL	:	2,408	kg	2,397	kg	2,371	kg	
Density Fresh Concrete	:	1005	Ltr	1005	Ltr	1,003	Ltr	
REMARK		NFA Cement Type I		NFA Cement Type I		NFA Cement Type I Kelas B2		

Jakarta, 11-Apr-25

A/n

Arief Sutanto
Technical Manager

* PT Solusi Bangun Beton will not responsible for all quality matters if any material other than specified herewith is applied as substitution or addition to mix design at above.

As part of PT. Solusi Bangun Beton commitment to continous improvement, we reserve the right to change raw material sources or modify mix design in accordance with technical standard without notice

Form No : SF 4128	
16 June 2016	Ver 1.1

PORTEX - LOCKED - 2026-04-30