QA & QC ; R&D ; TECHNICAL CONCRETE & RAW MATERIAL DEPARTMENT

Head Office : Talavera Suite 17th Floor Jl.Let.Jend. TB. Simatupang No.22-26 Phone : +621-2129861000 Fax : +62-21 2986 0881

Central Laboratory: Jl. Rawa Sumur timur ujung Komplek JIEP- BLOK BB No.10A- Pulogadung

SOLUSI BANGUN BETON

MIX PROPORTION DATA SHEET

(FORM : T2-MD2)

PROJECT : Pabrik TFJ
AREA PLANT : BP. Serang
CONTRACTOR : PT TOTAL PERSADA INDONESIA

No 10032/T2MD2/na/IV/2025

Material Price

PROJECT REQUIREMENT											
Grade of Concrete	:		=	Fc' 10 Mpa		Fc 30 Mpa		Fc 30 Mpa		Fc 30 Mpa	
Slump	:		=	100	± 20 mm	75	± 20 mm	100	± 20 mm	100	± 20 mm
W/C Ratio	:		=	0.78		0.48		0.48		0.45	
CODE	:		=								
SAP CODE	:		=								
COMPOSITION FOR 1CuM (SSD Condition)											
Water	:		=	185	Kg	180	Kg	182	Kg	180	Kg
Cement	:		=	201	Kg	350	Kg	349	Kg	360	Kg
GGBFS	:		=	36	Kg	22	Kg	33	Kg	40	Kg
Fly ash	:		=	-	Kg	-	Kg	-	Kg	-	Kg
Volume of Aggregates				0%		0%		0%		0%	
AGGREGATES											
Gravel-03	:	Split 5-25	=	-	Kg	-	Kg	-	Kg	-	Kg
Gravel-02	:	Split 10-20	=	820	Kg	720	Kg	718	Kg	715	Kg
Gravel-01	:	Split 5-15	=	206	Kg	307	Kg	310	Kg	307	Kg
Sand 1	:	Sand'	=	526	Kg	455	Kg	449	Kg	444	Kg
Sand 2	:	W.M.Sand	=	332	Kg	300	Kg	298	Kg	295	Kg
ADMIXTURE											
Retarder	:	Dar 36MR/Plastiment	=	1,210	ml	2,090	ml	2,110	ml	2,220	ml
Superplasticiser	:	Dar ADV	=	-	ml	1,060	ml	1,060	ml	-	ml
PCE	:	Visco 1826	=	-	ml		ml	-	ml	-	ml
TOTAL			=	2,306	Kg	2,334	Kg	2,339	Kg	2,341	Kg
Density			=	2.306	T/CuM	2.334	T/CuM	2.339	T/CuM	2.341	T/CuM
REMARK				NFA		NFA		NFA		NFA Integral	

Jakarta,25 April 2025

* PT Solusi Bangun Beton will not responsible for all quality matters if any material other than specified herewith is applied as substitution or addition to mix design at above.

As part of PT. Solusi Bangun Beton commitment to continous improvement, we reserve the right to change raw material sources or modify mix design in accordance with technical standard without notice

Forr

16 Ju

FORTEX - LOCKED - 2026-04-30