QA & QC ; R&D ; TECHNICAL CONCRETE & RAW MATERIAL DEPARTMENT

Head Office : Talavera Suite 17th Floor Jl.Let.Jend. TB. Simatupang No.22-26 Phone : +621-2129861000 Fax : +62-21 2986 0881

Central Laboratory: Jl. Rawa Sumur timur ujung Komplek JIEP- BLOK BB No.10A- Pulogadung

SIG

SOLUSI BANGUN BETON

MIX PROPORTION DATA SHEET

(FORM : T2-MD2)

PROJECT : BINUS DIGIHUB BSD

AREA PLANT : BP SERPONG

CONTRACTOR : PT. Wijaya Kusuma Contractors

No 10096/T2MD2/na/VII/2025

Material Price

PROJECT REQUIREMENT																
Grade of Concrete	:		=	B0 (Lean Concrete)		K-350(Fc'30 Mpa)		K-350(Fc'30 Mpa)		K-475(Fc'40 Mpa)		K-425(Fc'35 Mpa)				
Slump	:		=	120	± 20 mm	180	± 20 mm	120	± 20 mm	120	± 20 mm	120	± 20 mm			
W/C Ratio	:		=	1.12		0.40		0.40		0.30		0.33				
CODE	:		=													
SAP CODE	:		=													
COMPOSITION FOR 1CuM (SSD Condition)																
Water	:		=	184	Kg	190	Kg	182	Kg	178	Kg	178	Kg			
Cement	:		=	110	Kg	360	Kg	343	Kg	453	Kg	420	Kg			
Semen Slag	:	SNI 6385:2016	=	30	Kg	40	Kg	40	Kg	50	Kg	40	Kg			
Fly ash	:		=	24	Kg	71	Kg	68	Kg	89	Kg	81	Kg			
Volume of Aggregates				15%		15%		15%		15%		15%				
AGGREGATES																
Gravel-03	:	Split 5-25	=	1,055	Kg	983	Kg	997	Kg	986	Kg	989	Kg			
Gravel-02	:	Split 10-20	=	-	Kg	-	Kg	-	Kg	-	Kg	-	Kg			
Gravel-01	:	Split 5-10	=	-	Kg	-	Kg	-	Kg	-	Kg	-	Kg			
Sand 1	:	Sand'	=	539	Kg	410	Kg	425	Kg	363	Kg	388	Kg			
Sand 2	:	W.M.Sand	=	355	Kg	270	Kg	280	Kg	239	Kg	255	Kg			
ADMIXTURE																
Retarder	:	Dar 36MR/Plastiment	=	690	ml	2,000	ml	1,910	ml	2,510	ml	2,300	ml			
Superplasticiser	:	Dar ADV	=	-	ml	1,120	ml	1,150	ml	2,010	ml	1,840	ml			
PCE	:	Viscocrete1826	=	-	ml	-	ml	-	ml	-	ml	-	ml			
TOTAL			=	2,297	Kg	2,324	Kg	2,335	Kg	2,358	Kg	2,351	Kg			
Density			=	2.297	T/CuM	2.324	T/CuM	2.335	T/CuM	2.358	T/CuM	2.351	T/CuM			
				1,024	M3	1,024	M3	1,024	M3	1,025	M3	1,024	M3			
REMARK				FA15%		FA15%		FA15%		FA15%		FA15%				
						Suhu max.32 Derajat		Suhu max.32 Derajat		Suhu max.32 Derajat		Suhu max.32 Derajat				

Jakarta, 1 Juli 2025

* PT Solusi Bangun Beton will not responsible for all quality matters if any material other than specified herewith is applied as substitution or addition to mix design at above.

As part of PT. Solusi Bangun Beton commitment to continous improvement, we reserve the right to change raw material sources or modify mix design in accordance with technical standard without notice

Form No. SF 4128	
16 June 2016	Ver. 1.1