QA & QC ; R&D ; TECHNICAL CONCRETE & RAW MATERIAL DEPARTMENT

Head Office : Talavera Suite 17th Floor Jl.Let.Jend. TB. Simatupang No.22-26 Phone : +621-2129861000 Fax : +62-21 2986 0881

Central Laboratory: Jl. Rawa Sumur timur ujung Komplek JIEP- BLOK BB No.10A- Pulogadung

SOLUSI BANGUN BETON

MIX PROPORTION DATA SHEET

(FORM : T2-MD2)

PROJECT : Pekerjaan Kontruksi Jalan Tol Tangerang - Merak

AREA PLANT : BP. Balaraja

CONTRACTOR : Astra Infra

No 10033/T2MD2/na/V/2025

Material Price

PROJECT REQUIREMENT											
Grade of Concrete	:		=	B0/Lean concrete		FS 45 Kg/cm2		FS 45 Kg/cm2		FS 45 Kg/cm2	
Slump	:		=	100	± 20 mm	600	± 50 mm	600	± 50 mm	120	± 20 mm
W/C Ratio	:		=	1.04		0.24		0.26		0.28	
CODE	:		=								
SAP CODE	:		=								
COMPOSITION FOR 1CuM (SSD Condition)											
Water	:		=	185	Kg	165	Kg	165	Kg	165	Kg
Cement	:		=	103	Kg	673	Kg	645	Kg	600	Kg
Silicafume	:		=	75	Kg	20	Kg	-	Kg	-	Kg
Micro fiber	:		=	-	Kg	0.6	Kg	-	Kg	-	Kg
Volume of Aggregates				0%		0%		0%		0%	
AGGREGATES											
Gravel-03	:	Split 5-25	=	1,004	Kg	615	Kg	764	Kg	1,022	Kg
Gravel-02	:	Split 10-20	=	-	Kg	-	Kg	-	Kg	-	Kg
Gravel-01	:	Split 5-15	=	-	Kg	254	Kg	191	Kg		Kg
Sand 1	:	Sand'	=	561	Kg	430	Kg	435	Kg	348	Kg
Sand 2	:	W.M.Sand	=	370	Kg	263	Kg	198	Kg	243	Kg
ADMIXTURE											
Retarder	:	Dar 36MR/Plastiment	=	1,060	ml	4,040	ml	3,890	ml	3,658	ml
Superplasticiser	:	Visco 1826	=	-	ml	-	ml	-	ml	4,350	ml
PCE	:	Visco 1050HE	=	-	ml	6,500	ml	5,460	ml	-	ml
TOTAL			=	2,298	Kg	2,421	Kg	2,398	Kg	2,378	Kg
Density			=	2.298	T/CuM	2.421	T/CuM	2.398	T/CuM	2.378	T/CuM
REMARK				NFA		NFA		NFA		NFA	
						Requierement 12 H		1D100%		3D100%	

Jakarta,07 Mei 2025

PORTEX - LOCKED - 2026-04-29

* PT Solusi Bangun Beton will not responsible for all quality matters if any material other than specified herewith is applied as substitution or addition to mix design at above.

As part of PT. Solusi Bangun Beton commitment to continous improvement, we reserve the right to change raw material sources or modify mix design in accordance with technical standard without notice

Form No. SF 4128	
16 June 2016	Ver. 1.1